# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| | Name of Work | Drilling of Borewells providing Pump motos and Providing Pipeline in Ward No. 06 Thanisandra |
| | Amount of Work Portion | |
| | Estimated Cost | 100.00 Lakhs |
| | Name of Contractor | Sri. Madhuraj H.N. thirumala Complex D/G Road, Bagepalli-561207 |
| | Agreement No | |
| 5 | No and date under which work order issued | BBMP/EE/BTP/WO/19/2020-21 Date: 20.07.2021 |
| 7 | Time limit originally fixed for completion | 90 Days |
| 8 | Date of application by the contractor for granting extension of time | |
| 9 | Date of receipt of application in the sub division office | |
| 10 | Extension granted if any | Nil |
| | i) | — |
| | ii) | — |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | Nil |
| 12 | Work carried out during 1st extension | Nil |
| 13 | Work carried out during 2nd extension | Nil |
| 14 | Time now applied for | 237 Days: 19.10.2021 to 15.06.2022 |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the original application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | - |
| 18 | Probable time required for completion of remaining work | - |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | Nil |
| 20 | Whether notice as per clause of contract has been issued. | No |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Work Deleyed due to BWSSB water supply sanitory work and road improvement work, hence time extensio may be sanctioned with out penalty. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | EoT may be Approved As per AEE recommend with nominal penality. |

Assistant Engineer
Ward No. 06(Thanisandra)

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

Scanned by CamScanner